

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 6/13/2016

Time: 6:45:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	12.6
N2	Total SAR Deliveries	12.6
A1	SAR PH#3 Penstock (calc)	4.6
B1	BVMWC Highline	4.7
C1	Greenspot Pipeline	0.0
L2	SBVMWD Parshall Flume	0.0
G2	North Fork Canal Weir	0.0
H2	Edwards Canal	1.0
W1	Redlands Aqueduct (calc)	6.9
	Other	0.0

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	28.8
V	Total SWP Deliveries	28.8
J	Northfork Canal	9.6
L	Redlands Aqueduct	7.7
M	Crafton Unger Lane	5.9
T	Newport to BVMWC	0.6

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	10.8
U3	Total MC Deliveries	10.8
K3	Yucaipa Pipeline	0.0
O3	SBVMWD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	10.8

Reservoir Levels	Feet
Observation at SOD	N/A
Crafton Reservoir Level (21.3)	13.8
Mentone Reservoir Level	20.5

River Recharge	AF
Estimate SAR Recharge	0.0
Estimate Mill Creek Recharge	0.0
Total River Recharge	0.0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	2,619	123,000
Santa Ana River to Mill Creek	SAR-MC	132	0
Santa Ana River	SWP	0	0
Mill Creek	MC	1,040	73,800
Mill Creek	SWP	0	714
SBVMWD	SWP	0	0
EV HQ	SWP	53	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location thruout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 6/13/2016
Time: 6:45:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	23.2	H	EVWD Treatment Plant	0.0	M	Crafton Unger Lane	5.9	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	0.0	N	BVMWC Boullioun Box	0.0	T	Newport for BVMWC	0.6
C	Exchange Water	0.0	J	Northfork Canal	9.6	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	5.6	K	Edwards Canal	0.0	Q	Zanja	0.0		EV HQ Irrigation	1.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	7.7	R	Tate Treatment Plant	4.0	V	Total SWP Deliveries 28.8	
F	Recharge Project	0.0									
G	Total SWP Inflows	28.8									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	0.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	3.3	A1	SAR PH #3 Penstock (calc)	4.6
H2	Edwards Canal	1.0	D2	Boullioun Box Weir	4.7	E1	Main River Gage (USGS)	0.0	B1	BVMWC Highline	4.7
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	0.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	3.3
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	4.7	Z1	SOD Release Subtotal	3.3	E1	Main River Gage (USGS)	0.0
W1	Redlands Aqueduct / Sandbox	7.0	Other			Seven Oaks Dam			D1a	BV Pick-Up gated	☐
Y1	Redlands Sandbox Spill	0.2							A5	Total SAR Inflows	
minus			J1	Big Bear Lake Release	1.0	W	Observation at SOD	N/A			
D1	BVMWC River PU (USGS)	3.3	L1	SCE SAR AVM (SCADA)	13.3	X	SOD Reservoir Elevation (scada)	N/A			
I1	Redlands Tunnel	0.3	X1	SAR-MC Spread (Red; Aqueduct)	0.0	Y	Debris Pool Elevation	0.0			
A1	SAR PH #3 Penstock (calc)	4.6									
K1	PH3# Penstock (SCADA)	6.0									

Santa Ana River Deliveries

Greenspot Pipeline		
M1	SBCFCD Grove	0.0
N1	BVMWC Highline	0.0
O1	Newport for BVMWC	0.0
P1	SBVWCD Mill Creek Spreading	0.0
Q1	Crafton WC Unger Lane	0.0
R1	BVMWC Highline to Boullioun	0.0
S1	Crafton WC Boullioun	0.0
T1	Tate Pump Station to Zanja	0.0
C1	Greenspot Pipeline	0.0

Tailrace Pipeline		
G2	Northfork Canal Weir	0.0
H2	Edwards Canal	1.0
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	0.0
I2	Tailrace Pipeline	1.0

SBVWCD Parshall FlumeTo Basins		
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	0.0
H1	SBVWCD Diversion	0.0
L2	SBVWCD Parshall Flume	0.0
	Parshall Flume (SCADA)	0.0

Irrigation		
D2	Boullioun Box Weir	4.7
		minus
B2	Gay Overflow	3.0
C2	Irrigation	1.7

Deliveries		
V1	SAR PH #3 Afterbay Spill	0.0
W1	Redlands Aqueduct / Sandbox	7.0
Y1	Redlands Sandbox Spill	0.2
Z2	Cuttle Weir To River	0.0
B1	BVMWC Highline	4.7
C1	Greenspot Pipeline	0.0
I2	Tailrace Pipeline	1.0
L2	SBVWCD Parshall Flume	0.0
		minus
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	0.0
I1	Redlands Tunnel	0.3
N2	Total SAR Deliveries	12.6

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	3.0	E3	M/C #1 Penstock Flow	10.8
B3	M/C #3 Penstock	7.8	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	10.8			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other		
I3	Yucaipa Regional Park	0.0	P3	Tate Inflow	6.8	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	20.5
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	0.0	T3	Mill Creek #1 Flow (Cooley Hat)	10.8	R3	Boullioun to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	4.0	U3	Total MC Deliveries	10.8	V3	Zanja West Weir to CWC Canal	7.5
			T3	MC #1 Flow (Cooley Hat)	10.8				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
SBVWCD MC Spreading									Y3	Crafton Reservoir Level (21.3)	13.8

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	0.0
L3	East Weir (MC)	0.0
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0
O3	SBVWCD MC Spreading	0.0

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	0.0	I4	2,619.3	123,000	I4	2,262.1	123,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	132.0		O4	132.0	
B4	Santa Ana River	SWP	F4	0.0	J4	0.0		J4	0.0	
C4	Mill Creek	MC	G4	0.0	K4	1,039.9	73,800	K4	852.7	73,800
D4	Mill Creek	SWP	H4	0.0	L4	0	714	L4	0	714
	SBVMWD	SWP								
	EV HQ	SWP		6.0		53.2			53.2	
	SAR Passing Cuttle Weir	0		Share of Lost Flow	0		Estimate SAR Recharge	0		
	Mill Creek Passing Garnet	0		Share of Lost Flow	0		Estimate Mill Creek Recharge	0		
	Flow in the River Above Alabama	0		Flowing Beyond Alabama	0		Total River Recharge	0		