

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 6/30/2021
 Time: 6:45:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	11.3
N2	Total SAR Deliveries	11.3
A1	SAR PH#3 Penstock (calc)	3.3
B1	BVMWC Highline	3.0
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	0.1
G2	North Fork Canal Weir	0.0
H2	Edwards Canal	0.9
W1	Redlands Aqueduct (calc)	7.2
	Other	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	12.2
U3	Total MC Deliveries	12.2
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	12.2

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	10.8
V	Total SWP Deliveries	10.8
J	Northfork Canal	5.0
L	Redlands Aqueduct	0.0
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.9

Reservoir Levels	Feet
Observation at SOD	2139.0
Crafton Reservoir Level (21.3)	18.5
Mentone Reservoir Level	19.3

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	3,886	176,000
Santa Ana River to Mill Creek	SAR-MC	458	0
Santa Ana River	SWP	0	0
Mill Creek	MC	1,997	106,000
Mill Creek	SWP	0	0
Plunge Creek	PLC	107	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location. As of 7:00 A.M on 6/1/2021 EVWD / North Fork has given up diversions of SAR water to BVW and is receiving in-lieu water at their surface water plant until further notice.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 6/30/2021
Time: 6:45:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	5.9	H	EVWD City Creek	3.8	M	Crafton Unger Lane	0.0	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	0.0	N	BVMWC Boullioun Box	0.0	T	Newport for BVMWC	0.9
C	Exchange Water	0.0	J	Northfork Canal	5.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	4.9	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	1.1
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	0.0	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries	10.8
F	Recharge Project	0.0									
G	Total SWP Inflows	10.8									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	0.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	4.9	A1	SAR PH #3 Penstock (calc)	3.3
H2	Edwards Canal	0.9	D2	Boullioun Box Weir	3.0	E1	Main River Gage (USGS)	0.1	B1	BVMWC Highline	3.0
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	0.1	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill		D1	BVMWC River PU (USGS)	4.9
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	3.0	Z1	SOD Release Subtotal	5.0	E1	Main River Gage (USGS)	0.1
W1	Redlands Aqueduct / Sandbox	7.5	Other						D1a	BV Pick-Up gated	<input type="checkbox"/>
Y1	Redlands Sandbox Spill	0.0	J1	Big Bear Lake Release	1.1	W	Observation at SOD	2139.0	A5	Total SAR Inflows	11.3
Minus			L1	SCE SAR AVM (SCADA)	0.0	X	SOD Reservoir Elevation (scada)	N/A	Edison Generation		
	BVMWC River PU (USGS)	4.9	X1	SAR-MC Spread (Red. Aqueduct)	0.0	Y	Debris Pool Elevation	N/A	SAR PH#1 Generating	<input type="checkbox"/>	
I1	Redlands Tunnel	0.3							SAR PH#3 Generating	<input type="checkbox"/>	
A1	SAR PH #3 Penstock (calc)	3.3									
K1	PH3# Penstock (SCADA)	2.7									

Santa Ana River Deliveries

Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall Flume To Basins			Deliveries			
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	0.0	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0	
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.9	K2	Northfork Parshall Flume	0.1	W1	Redlands Aqueduct / Sandbox	7.5	
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	0.1	Y1	Redlands Sandbox Spill	0.0	
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	0.1	minus			Z2	Cuttle Weir To River	0.0	
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	1.0	Sedimentation Basin Recharge	0.1	B1	BVMWC Highline	3.0		
R1	BVMWC Highline to Boullioun	0.0	Irrigation			L2	SBVWCD Parshall Flume	0.1	C1	Greenspot Pipeline	0.0	
S1	Crafton WC Boullioun	0.0	D2	Boullioun Box Weir	3.0	Parshall Flume (SCADA)			0.0	I2	Tailrace Pipeline	1.0
T1	Tate Pump Station to Zanja	0.0	N	BVMWC Boullioun Box	0.0				L2	SBVWCD Parshall Flume	0.1	
C1	Greenspot Pipeline	0.0	minus						L2	Sedimentation Recharge	0.1	
			B2	Gay Overflow	2.3				minus			
			C2	Irrigation	0.7				J2	Tailrace Valve to Parshall Flume	0.0	
									K2	Northfork Parshall Flume	0.1	
									I1	Redlands Tunnel	0.3	
									N2	Total SAR Deliveries	11.3	

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	4.9	E3	M/C #1 Penstock Flow	12.2
B3	M/C #3 Penstock	7.3	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	12.2			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other		
H3	Yucaipa Regional Park	0.0	P3	Tate Inflow	8.8	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	19.3
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	0.0	T3	Mill Creek #1 Flow (Cooley Hat)	12.2	R3	Boullioun to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	3.4	U3	Total MC Deliveries	12.2	V3	Zanja West Weir to CWC Canal	1.2
			T3	MC #1 Flow (Cooley Hat)	12.2				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	Cooley Hat (SCADA)	15.0				Y3	Crafton Reservoir Level (21.3)	18.5
SBVWCD MC Spreading											
C3	SBVWCD Mill Creek Diversion	0.0									
L3	East Weir (MC)	0.0									
M3	BVHL (SAR)	0.0									
X1	SAR-MC Spread (Red. Aqueduct)	0.0									
O3	SBVWCD MC Spreading	0.0									

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	0.2	I4	3,885.6	176,000	I4	3,161.2	176,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	458.1		O4	393.1	
B4	Santa Ana River	SWP	F4	0.0	J4	0.0		J4	0.0	
C4	Mill Creek	MC	G4	0.0	K4	1,996.7	106,000	K4	1,224.8	106,000
D4	Mill Creek	SWP	H4	0.0	L4	0.0		L4	0.0	
	Plunge Creek	PLC		0.0		106.5			106.5	
SAR Passing Cuttle Weir (cfs)	0		Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0		Estimate SAR Recharge (AF)	0	
Mill Creek Passing Garnet (cfs)	0		Share of Lost Mill Creek Flow	0	Estimate Mill Creek flow (cfs)	0		Estimate Mill Creek Recharge (AF)	0	
Flow in the River Above Alabama	0		Flowing Beyond Alabama	0	Total River Flow (cfs)	0		Total River Recharge (AF)	0	