

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 8/2/2016

Time: 6:45:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	5.8
N2	Total SAR Deliveries	5.8
A1	SAR PH#3 Penstock (calc)	0.0
B1	BVMWC Highline	4.2
C1	Greenspot Pipeline	0.0
L2	SBVMWD Parshall Flume	0.0
G2	North Fork Canal Weir	0.0
H2	Edwards Canal	1.0
W1	Redlands Aqueduct (calc)	0.0
v1	PH3 Afterbay Spill Loss to SAR	0.6

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	52.4
V	Total SWP Deliveries	52.4
J	Northfork Canal	11.6
L	Redlands Aqueduct	26.9
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.7

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	7.2
U3	Total MC Deliveries	7.2
K3	Yucaipa Pipeline	0.0
O3	SBVMWD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	7.2

Reservoir Levels	Feet
Observation at SOD	N/A
Crafton Reservoir Level (21.3)	19.8
Mentone Reservoir Level	21.3

River Recharge	AF
Estimate SAR Recharge	0.0
Estimate Mill Creek Recharge	0.0
Total River Recharge	0.0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	2,619	123,000
Santa Ana River to Mill Creek	SAR-MC	132	0
Santa Ana River	SWP	15	0
Mill Creek	MC	1,040	73,800
Mill Creek	SWP	0	714
SBVMWD	SWP	0	0
EV HQ	SWP	512	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location thruout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 8/2/2016
Time: 6:45:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	38.5	H	EVWD Treatment Plant	0.0	M	Crafton Unger Lane	0.0	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	12.2	N	BVMWC Boullioun Box	1.0	T	Newport for BVMWC	0.7
C	Exchange Water	0.0	J	Northfork Canal	11.6	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	13.9	K	Edwards Canal	0.0	Q	Zanja	0.0		EV HQ Irrigation	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	26.9	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries 52.4	
F	Recharge Project	0.0									
G	Total SWP Inflows 52.4										

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	0.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	1.6	A1	SAR PH #3 Penstock (calc)	0.0
H2	Edwards Canal	1.0	D2	Boullioun Box Weir	4.2	E1	Main River Gage (USGS)	0.0	B1	BVMWC Highline	4.2
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	0.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.3	D1	BVMWC River PU (USGS)	1.6
V1	PH#3 Afterbay SpillLoss to SAR	0.6	B1	BVMWC Highline 4.2		Z1	SOD Release Subtotal 1.3		E1	Main River Gage (USGS)	0.0
W1	Redlands Aqueduct / Sandbox	0.0	Other			Seven Oaks Dam			D1a	BV Pick-Up gated	☐
Y1	Redlands Sandbox Spill	0.3							A5	Total SAR Inflows 5.8	
minus											
D1	BVMWC River PU (USGS)	1.6	J1	Big Bear Lake Release	1.3	w	Observation at SOD	N/A	Edison Generation		
I1	Redlands Tunnel	0.3	L1	SCE SAR AVM (SCADA)	6.3	x	SOD Reservoir Elevation (scada)	N/A	SAR PH#1 Generating		☐
A1	SAR PH #3 Penstock (calc) 0.0		X1	SAR-MC Spread (Red. Aqueduct) 0.0		y	Debris Pool Elevation 0.0		SAR PH#3 Generating		☐
K1	PH3# Penstock (SCADA) 0.0										

Santa Ana River Deliveries

Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall FlumeTo Basins			Deliveries		
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	0.0	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.6
N1	BVMWC Highline	0.0	H2	Edwards Canal	1.0	K2	Northfork Parshall Flume	0.0	W1	Redlands Aqueduct / Sandbox	0.0
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	0.0	Y1	Redlands Sandbox Spill	0.3
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	0.0	L2	SBVWCD Parshall Flume	0.0	Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline 1.0			Parshall Flume (SCADA) 0.0		B1	BVMWC Highline	4.2
R1	BVMWC Highline to Boullioun	0.0							C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0							I2	Tailrace Pipeline	1.0
T1	Tate Pump Station to Zanja	0.0							L2	SBVWCD Parshall Flume	0.0
C1	Greenspot Pipeline	0.0								minus	
										minus	
									J2	Tailrace Valve to Parshall Flume	0.0
									K2	Northfork Parshall Flume	0.0
									I1	Redlands Tunnel	0.3
									N2	Total SAR Deliveries	5.8

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	2.0	E3	M/C #1 Penstock Flow	7.2
B3	M/C #3 Penstock	5.2	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	7.2			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)		Total MC Deliveries		Other				
i3	Yucaipa Regional Park	0.0	p3	Tate Inflow	6.1	c3	SBVWCD Mill Creek Diversion	0.0	h3	Mentone Reservoir Level	21.3
j3	Wilson Creek Spreading	0.0	q3	East Weir to Mill Creek	0.0	t3	Mill Creek #1 Flow (Cooley Hat)	7.2	r3	Boullioun to BVMWC Highline	0.0
k3	Yucaipa Pipeline	0.0	s3	East Weir to Zanja	1.1	u3	Total MC Deliveries	7.2	v3	Zanja West Weir to CWC Canal	0.7
			t3	MC #1 Flow (Cooley Hat)	7.2			w3	Mill Creek PH #2,3 Afterbay Spill	0.0	
SBVWCD MC Spreading									y3	Crafton Reservoir Level (21.3)	19.8