

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 5/6/2016

Time: 6:50:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	27.5
N2	Total SAR Deliveries	27.5
A1	SAR PH#3 Penstock (calc)	11.5
B1	BVMWC Highline	5.2
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	1.9
G2	North Fork Canal Weir	3.9
H2	Edwards Canal	0.8
W1	Redlands Aqueduct (calc)	15.7
	Other	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	14.0
U3	Total MC Deliveries	14.0
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	8.9
T3	MC #1 Flow (Cooley Hat)	14.0

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	2.0
V	Total SWP Deliveries	2.0
J	Northfork Canal	2.0
L	Redlands Aqueduct	0.0
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.0

Reservoir Levels	Feet
Observation at SOD	2142.5
Crafton Reservoir Level (21.3)	19.1
Mentone Reservoir Level	20.6

River Recharge	AF
Estimate SAR Recharge	0.0
Estimate Mill Creek Recharge	0.0
Total River Recharge	0.0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	2,553	123,000
Santa Ana River to Mill Creek	SAR-MC	132	0
Santa Ana River	SWP	0	0
Mill Creek	MC	992	73,800
Mill Creek	SWP	0	714
SBVMWD	SWP	12	0
WMWD	SWP	0	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location thruout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 5/6/2016
Time: 6:50:00 AM

State Water Project

Inflows			Deliveries					
A	BBMWD In-lieu	0.0	H	EVWD Treatment Plant	0.0	P	SARC West	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	0.0	Q	Zanja	0.0
C	Exchange Water	0.0	J	Northfork Canal	2.0	R	Tate Treatment Plant	0.0
D	Purchased Water	2.0	K	Edwards Canal	0.0	S	SBCFCD Grove	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	0.0	T	Newport for BVMWC	0.0
F	Recharge Project	0.0	M	Crafton Unger Lane	0.0	U	M/C spreading at Zanja Tate	0.0
G	Total SWP Inflows	2.0	N	BVMWC Boullioun Box	0.0	V	Total SWP Deliveries	2.0

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	3.9	A2	Newport	0.0	D1	BVMWC River PU (USGS)	10.8	A1	SAR PH #3 Penstock (calc)	11.5
H2	Edwards Canal	0.8	D2	Boullioun Box Weir	5.2	E1	Main River Gage (USGS)	0.0	B1	BVMWC Highline	5.2
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	1.9	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	10.8
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	5.2	Z1	SOD Release Subtotal	10.8	E1	Main River Gage (USGS)	0.0
W1	Redlands Aqueduct / Sandbox	16.0	Other			Seven Oaks Dam			D1a	BV Pick-Up gated	<input type="checkbox"/>
Y1	Redlands Sandbox Spill	0.0	J1	Big Bear Lake Release	0.7	w	Observation at SOD	2142.5	A5	Total SAR Inflows	27.5
minus			L1	SCE SAR AVM (SCADA)	20.2	x	SOD Reservoir Elevation (scada)				
D1	BVMWC River PU (USGS)	10.8	X1	SAR-MC Spread (Red. Aqueduct)	0.0	y	Debris Pool Elevation	0.0			
I1	Redlands Tunnel	0.3									
A1	SAR PH #3 Penstock (calc)	11.5									
K1	PH3# Penstock (SCADA)	12.9									

Santa Ana River Deliveries

Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall Flume To Basins			Deliveries			
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	3.9	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0	
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.8	K2	Northfork Parshall Flume	1.9	W1	Redlands Aqueduct / Sandbox	16.0	
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	0.0	Y1	Redlands Sandbox Spill	0.0	
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	1.9	L2	SBVWCD Parshall Flume	1.9	Z2	Cuttle Weir To River	0.0	
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	6.6	Parshall Flume (SCADA)			2.4	B1	BVMWC Highline	5.2
R1	BVMWC Highline to Boullioun	0.0	Irrigation			minus			C1	Greenspot Pipeline	0.0	
S1	Crafton WC Boullioun	0.0	D2	Boullioun Box Weir	5.2	minus			I2	Tailrace Pipeline	6.6	
T1	Tate Pump Station to Zanja	0.0	Irrigation			B2	Gay Overflow	2.8	L2	SBVWCD Parshall Flume	1.9	
C1	Greenspot Pipeline	0.0	Irrigation			C2	Irrigation	2.4	minus			
									J2	Tailrace Valve to Parshall Flume	0.0	
									K2	Northfork Parshall Flume	1.9	
									I1	Redlands Tunnel	0.3	
									N2	Total SAR Deliveries	27.5	

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	3.3	E3	M/C #1 Penstock Flow	14.0
B3	M/C #3 Penstock	10.7	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	14.0			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other			
I3	Yucaipa Regional Park	0.0	P3	Tate Inflow	0.0	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	20.6	
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	8.9	T3	Mill Creek #1 Flow (Cooley Hat)	14.0	R3	Boullioun to BVMWC Highline	0.0	
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	5.1	Total MC Deliveries			14.0	V3	Zanja West Weir to CWC Canal	3.0
			T3	MC #1 Flow (Cooley Hat)	14.0				W3	Mill Creek PH #2,3 Afterbay Spill	0.0	
									Y3	Crafton Reservoir Level (21.3)	19.1	

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	0.0
L3	East Weir (MC)	8.9
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0
O3	SBVWCD MC Spreading	8.9

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	3.9	I4	2,553.4	123,000	I4	2,196.2	123,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	132.0		O4	132.0	
B4	Santa Ana River	SWP	F4	0.0	J4	0.0		J4	0.0	
C4	Mill Creek	MC	G4	5.1	K4	992.1	73,800	K4	804.9	73,800
D4	Mill Creek	SWP	H4	0.0	L4	0	714	L4	0	714
	SBVMWD	SWP		0.0		12			12	
	WMWD	SWP								
SAR Passing Cuttle Weir		0	Share of Lost Flow		0	Estimate SAR Recharge		0		
Mill Creek Passing Garnet		0	Share of Lost Flow		0	Estimate Mill Creek Recharge		0		
Flow in the River Above Alabama		0	Flowing Beyond Alabama		0	Total River Recharge		0		