

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 6/6/2017

Time: 7:00:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	42.6
N2	Total SAR Deliveries	42.6
A1	SAR PH#3 Penstock (calc)	34.9
B1	BVMWC Highline	4.7
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	1.2
G2	North Fork Canal Weir	0.0
H2	Edwards Canal	0.0
W1	Redlands Aqueduct (calc)	32.0
V1	PH3 Afterbay Spill Loss to SAR	4.7

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	67.1
V	Total SWP Deliveries	67.1
J	Northfork Canal	4.9
L	Redlands Aqueduct	0.0
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	27.3
U3	Total MC Deliveries	27.3
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	7.3
T3	MC #1 Flow (Cooley Hat)	27.3

Reservoir Levels	Feet
Observation at SOD	N/A
Crafton Reservoir Level (21.3)	18.7
Mentone Reservoir Level	19.2

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	19,257	166,000
Santa Ana River to Mill Creek	SAR-MC	1,464	0
Santa Ana River	SWP	3,482	0
Mill Creek	MC	5,138	99,700
Mill Creek	SWP	279	0
Redlands	SWP	33	0
Loma Linda	SWP	487	0
East Valley	SWP	5,425	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location thruout the day. Valley Municipal and East Valley are splitting the Spreading at Santa Ana low.

Daily Flow Report

Date: 6/6/2017
Time: 7:00:00 AM

Santa Ana River Inflows												
SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows			
G2	Northfork Canal Weir	0.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	1.8	A1	SAR PH #3 Penstock (calc)	34.9	
H2	Edwards Canal	0.0	D2	Boullioun Box Weir	4.7	E1	Main River Gage (USGS)	1.2	B1	BVMWC Highline	4.7	
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0	
K2	Northfork Parshall Flume	0.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	1.8	
V1	PH#3 Afterbay SpillLoss to SAR	4.7	B1	BVMWC Highline	4.7	Z1	SOD Release Subtotal	3.0	E1	Main River Gage (USGS)	1.2	
W1	Redlands Aqueduct / Sandbox	32.4							D1a	BV Pick-Up gated	☐	
Y1	Redlands Sandbox Spill	0.0	Other						A5	Total SAR Inflows	42.6	
		minus	J1	Big Bear Lake Release	0.8	W	Observation at SOD	N/A	Edison Generation			
D1	BVMWC River PU (USGS)	1.8	L1	SCE SAR AVM (SCADA)	40.0	X	SOD Reservoir Elevation (scada)	N/A	SAR PH#1 Generating			☒
I1	Redlands Tunnel	0.4	X1	SAR-MC Spread (Red. Aqueduct)	4.4	Y	Debris Pool Elevation	N/A	SAR PH#3 Generating			☒
A1	SAR PH #3 Penstock (calc)		34.9									
K1	PH3# Penstock (SCADA)		34.9									

Santa Ana River Deliveries											
Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall FlumeTo Basins			Deliveries		
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	0.0	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	4.7
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.0	K2	Northfork Parshall Flume	0.0	W1	Redlands Aqueduct / Sandbox	32.4
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	1.2	Y1	Redlands Sandbox Spill	0.0
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	0.0	L2	SBVWCD Parshall Flume	1.2	Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	0.0		Parshall Flume (SCADA)	1.2	B1	BVMWC Highline	4.7
R1	BVMWC Highline to Boullioun	0.0				Irrigation			C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0				D2	Boullioun Box Weir	4.7	I2	Tailrace Pipeline	0.0
T1	Tate Pump Station to Zanja	0.0				minus			I2	SBVWCD Parshall Flume	1.2
C1	Greenspot Pipeline	0.0				B2	Gay Overflow	0.9	minus		
						C2	Irrigation	3.8	J2	Tailrace Valve to Parshall Flume	0.0
									K2	Northfork Parshall Flume	0.0
									I1	Redlands Tunnel	0.4
									N2	Total SAR Deliveries	42.6

Mill Creek Inflows					
Total MC Inflows			Other		
A3	RPU Flow	7.5	E3	M/C #1 Penstock Flow	27.3
B3	M/C #3 Penstock	19.8	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	27.3			

Mill Creek Deliveries											
Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other		
I3	Yucaipa Regional Park	0.0	P3	Tate Inflow	15.8	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	19.2
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	2.9	T3	Mill Creek #1 Flow (Cooley Hat)	27.3	R3	Boullioun to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	8.6	W3	Mill Creek PH #2,3 Afterbay Spill	0.0	V3	Zanja West Weir to CWC Canal	7.2
			T3	MC #1 Flow (Cooley Hat)	27.3	U3	Total MC Deliveries	27.3	W3	Mill Creek PH #2,3 Afterbay Spill	0.0
									Y3	Crafton Reservoir Level (21.3)	18.7
SBVWCD MC Spreading											
C3	SBVWCD Mill Creek Diversion	0.0									
L3	East Weir (MC)	2.9									
M3	BVHL (SAR)	0.0									
W3	Mill Creek PH #2,3 Afterbay Spill	0.0									
X1	SAR-MC Spread (Red. Aqueduct)	4.4									
O3	SBVWCD MC Spreading	7.3									

SBVWCD Recharge												
Location		Type	Previous Day (AF)			WY To Date (AF)		Target	Calendar Year To Date (AF)		Target	
A4	Santa Ana River	SAR	E4	2.7		I4	19,256.9	166,000	I4	18,354.3	166,000	
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	12.6		O4	1,464.2		O4	1,301.6		
B4	Santa Ana River	SWP	F4	60.8		J4	3,482.2		J4	3,482.2		
C4	Mill Creek	MC	G4	6.3		K4	5,137.6	99,700	K4	4,909.7	99,700	
D4	Mill Creek	SWP	H4	2.0		L4	279.3		L4	279.3		
	Redlands	SWP		0.0			32.9			0.0		
	Loma Linda	SWP		0.0			486.6			652.3		
	East Valley	SWP		60.8			5,425.0			1,756.6		
SAR Passing Cattle Weir (cfs)		0	Share of Lost SAR Flow			0	Estimate SAR flow (cfs)		0	Estimate SAR Recharge (AF)		0
Mill Creek Passing Garnet (cfs)		0	Share of Lost Mill Creek Flow			0	Estimate Mill Creek flow (cfs)		0	Estimate Mill Creek Recharge (AF)		0
Flow in the River Above Alabama		0	Flowing Beyond Alabama			0	Total River Flow (cfs)		0	Total River Recharge (AF)		0