

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 5/17/2018

Time: 6:35:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	18.9
N2	Total SAR Deliveries	18.9
A1	SAR PH#3 Penstock (calc)	14.8
B1	BVMWC Highline	1.5
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	0.0
G2	North Fork Canal Weir	4.8
H2	Edwards Canal	0.9
W1	Redlands Aqueduct (calc)	11.7
	Other	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	14.0
U3	Total MC Deliveries	14.0
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	0.3
T3	MC #1 Flow (Cooley Hat)	14.0

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	13.1
V	Total SWP Deliveries	13.1
J	Northfork Canal	0.0
L	Redlands Aqueduct	0.0
M	Crafton Unger Lane	1.1
T	Newport to BVMWC	0.0

Reservoir Levels	Feet
Observation at SOD	N/A
Crafton Reservoir Level (21.3)	18.2
Mentone Reservoir Level	21.1

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	2,168	166,000
Santa Ana River to Mill Creek	SAR-MC	115	0
Santa Ana River	SWP	6,502	0
Mill Creek	MC	1,470	99,700
Mill Creek	SWP	1,627	0
Redlands	SWP	0	0
Loma Linda	SWP	0	0
East Valley	SWP	0	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location thruout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 5/17/2018
Time: 6:35:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	4.0	H	EVWDC City Creek	8.0	M	Crafton Unger Lane	1.1	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	0.0	N	BVMWC Boullioun Box	4.0	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	0.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	9.1	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	0.0	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries	13.1
F	Recharge Project	0.0									
G	Total SWP Inflows	13.1									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)		BVMWC Highline		SOD Release Subtotal		Total SAR Inflows					
G2	Northfork Canal Weir	4.8	A2	Newport	0.0	D1	BVMWC River PU (USGS)	2.6	A1	SAR PH #3 Penstock (calc)	14.8
H2	Edwards Canal	0.9	D2	Boullioun Box Weir	1.5	E1	Main River Gage (USGS)	0.0	B1	BVMWC Highline	1.5
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0		minus		C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	0.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	2.6
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	1.5	Z1	SOD Release Subtotal	2.6	E1	Main River Gage (USGS)	0.0
W1	Redlands Aqueduct / Sandbox	12.0							D1a	BV Pick-Up gated	<input type="checkbox"/>
Y1	Redlands Sandbox Spill	0.0							A5	Total SAR Inflows	18.9
	minus										
D1	BVMWC River PU (USGS)	2.6									
I1	Redlands Tunnel	0.3									
A1	SAR PH #3 Penstock (calc)	14.8									
K1	PH3# Penstock (SCADA)	14.7									

Other		Irrigation			
J1	Big Bear Lake Release	1.0	w	Observation at SOD	N/A
L1	SCE SAR AVM (SCADA)	18.5	x	SOD Reservoir Elevation (scada)	N/A
X1	SAR-MC Spread (Red. Aqueduct)	0.0	y	Debris Pool Elevation	N/A

Edison Generation	
SAR PH#1 Generating	<input checked="" type="checkbox"/>
SAR PH#3 Generating	<input checked="" type="checkbox"/>

Santa Ana River Deliveries

Greenspot Pipeline		Tailrace Pipeline		SBVWCD Parshall Flume To Basins		Deliveries					
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	4.8	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.9	K2	Northfork Parshall Flume	0.0	W1	Redlands Aqueduct / Sandbox	12.0
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	0.0	Y1	Redlands Sandbox Spill	0.0
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	0.0	L2	SBVWCD Parshall Flume	0.0	Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	5.7		Parshall Flume (SCADA)	0.2	B1	BVMWC Highline	1.5
R1	BVMWC Highline to Boullioun	0.0							C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0							I2	Tailrace Pipeline	5.7
T1	Tate Pump Station to Zanja	0.0							L2	SBVWCD Parshall Flume	0.0
C1	Greenspot Pipeline	0.0								minus	

Irrigation		
D2	Boullioun Box Weir	5.5
	minus	
B2	Gay Overflow	2.2
C2	Irrigation	3.3

Total SAR Deliveries		
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	0.0
I1	Redlands Tunnel	0.3
N2	Total SAR Deliveries	18.9

Mill Creek Inflows

Total MC Inflows		Other			
A3	RPU Flow	4.7	E3	M/C #1 Penstock Flow	14.0
B3	M/C #3 Penstock	9.3	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	14.0			

Mill Creek Deliveries

Yucaipa Pipeline		MC #1 Flow (Cooley Hat)		Total MC Deliveries		Other					
I3	Yucaipa Regional Park	0.0	P3	Tate Inflow	10.0	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	21.1
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	0.3	T3	Mill Creek #1 Flow (Cooley Hat)	14.0	R3	Boullioun to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	3.7	U3	Total MC Deliveries	14.0	V3	Zanja West Weir to CWC Canal	2.5
			T3	MC #1 Flow (Cooley Hat)	14.0				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	Cooley Hat (SCADA)	11.7				Y3	Crafton Reservoir Level (21.3)	18.2

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	0.0
L3	East Weir (MC)	0.3
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0
O3	SBVWCD MC Spreading	0.3

SBVWCD Recharge

Location		Previous Day (AF)		WY To Date (AF)		Calendar Year To Date (AF)		
A4	Santa Ana River	0.2	E4	2,167.6	I4	2,167.6	I4	166,000
M4	Santa Ana Rvr to Mill Creek	0.0	N4	114.6	O4	88.3	O4	88.3
B4	Santa Ana River	0.0	F4	6,502.3	J4	100.9	J4	100.9
C4	Mill Creek	0.6	G4	1,469.9	K4	1,256.5	K4	1,256.5
D4	Mill Creek	0.0	H4	1,627.4	L4	434.1	L4	434.1
	Redlands	0.0		0.0		0.0		0.0
	Loma Linda	0.0		0.0		0.0		0.0
	East Valley	0.0		0.0		0.0		0.0

SAR Passing Cuttle Weir (cfs)	0	Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0	Estimate SAR Recharge (AF)	0
Mill Creek Passing Garnet (cfs)	0	Share of Lost Mill Creek Flow	0	Estimate Mill Creek flow (cfs)	0	Estimate Mill Creek Recharge (AF)	0
Flow in the River Above Alabama	0	Flowing Beyond Alabama	0	Total River Flow (cfs)	0	Total River Recharge (AF)	0

Santa Ana River - Mill Creek Cooperative Water Project Mill Creek Stations



