

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 3/6/2019

Time: 7:45:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	119.3
N2	Total SAR Deliveries	119.3
A1	SAR PH#3 Penstock (calc)	0.0
B1	BVMWC Highline	0.0
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	116.0
G2	North Fork Canal Weir	3.3
H2	Edwards Canal	0.0
W1	Redlands Aqueduct (calc)	0.0
	Other	0.0

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	87.5
V	Total SWP Deliveries	87.5
J	Northfork Canal	0.0
L	Redlands Aqueduct	10.2
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	0.0
U3	Total MC Deliveries	0.0
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	10.2
T3	MC #1 Flow (Cooley Hat)	0.0

Reservoir Levels	Feet
Observation at SOD	2300.2
Crafton Reservoir Level (21.3)	15.4
Mentone Reservoir Level	21.5

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	66
Estimated Total River Recharge (AF)	66

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	4,712	176,000
Santa Ana River to Mill Creek	SAR-MC	201	0
Santa Ana River	SWP	5,962	0
Mill Creek	MC	2,141	106,000
Mill Creek	SWP	295	0
Redlands	SWP	0	0
Loma Linda	SWP	0	0
East Valley	SWP	134	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location throughout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 3/6/2019
Time: 7:45:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	1.0	H	EVWD City Creek	3.0	M	Crafton Unger Lane	0.0	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	73.3	N	BVMWC Boullioun Box	1.0	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	0.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	86.5	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	10.2	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries	87.5
F	Recharge Project	0.0									
G	Total SWP Inflows	87.5									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	3.3	A2	Newport	0.0	D1	BVMWC River PU (USGS)	5.8	A1	SAR PH #3 Penstock (calc)	0.0
H2	Edwards Canal	0.0	D2	Boullioun Box Weir	0.0	E1	Main River Gage (USGS)	113.5	B1	BVMWC Highline	0.0
J2	Tailrace Valve to Parshall Flume	2.5	E2	Boullioun Box to Zanja	0.0			minus	C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	0.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	5.8
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	0.0	Z1	SOD Release Subtotal	119.3	E1	Main River Gage (USGS)	113.5
W1	Redlands Aqueduct / Sandbox	0.7							D1a	BV Pick-Up gated	0.0
Y1	Redlands Sandbox Spill	0.0							A5	Total SAR Inflows	119.3
	minus										
D1	BVMWC River PU (USGS)	5.8									
I1	Redlands Tunnel	0.7									
A1	SAR PH #3 Penstock (calc)	0.0									
K1	PH#3 Penstock (SCADA)	N/A									

Santa Ana River Deliveries

Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall FlumeTo Basins			Deliveries		
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	3.3	J2	Tailrace Valve to Parshall Flume	2.5	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.0	K2	Northfork Parshall Flume	0.0	W1	Redlands Aqueduct / Sandbox	0.7
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	2.5	H1	SBVWCD Diversion	113.5	Y1	Redlands Sandbox Spill	0.0
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	0.0			minus	Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	5.8				B1	BVMWC Highline	0.0
R1	BVMWC Highline to Boullioun	0.0							C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0							I2	Tailrace Pipeline	5.8
T1	Tate Pump Station to Zanja	0.0							L2	SBVWCD Parshall Flume	116.0
C1	Greenspot Pipeline	0.0									minus
									J2	Tailrace Valve to Parshall Flume	2.5
									K2	Northfork Parshall Flume	0.0
									I1	Redlands Tunnel	0.7
									N2	Total SAR Deliveries	119.3

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	0.0	E3	M/C #1 Penstock Flow	0.0
B3	M/C #3 Penstock	0.0	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	45.0
D3	Total MC Inflows	0.0			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other		
	Yucaipa Regional Park	0.0	P3	Tate Inflow	0.0	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	21.5
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	0.0	T3	Mill Creek #1 Flow (Cooley Hat)	0.0	R3	Boullioun to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	0.0	U3	Total MC Deliveries	0.0	V3	Zanja West Weir to CWC Canal	0.0
			T3	MC #1 Flow (Cooley Hat)	0.0				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	Cooley Hat (SCADA)	0.0				Y3	Crafton Reservoir Level (21.3)	15.4

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	0.0
L3	East Weir (MC)	0.0
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	10.2
O3	SBVWCD MC Spreading	10.2

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	230.1	I4	4,712.0	176,000	I4	4,641.1	176,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	200.5		O4	109.0	
B4	Santa Ana River	SWP	F4	140.9	J4	5,962.4		J4	4,947.1	
C4	Mill Creek	MC	G4	5.5	K4	2,140.6	106,000	K4	1,528.1	106,000
D4	Mill Creek	SWP	H4	19.1	L4	295.4		L4	295.4	
	Redlands	SWP		0.0		0.0			0.0	
	Loma Linda	SWP		0.0		0.0			0.0	
	East Valley	SWP		0.0		134.4			0.0	
SAR Passing Cuttle Weir (cfs)	0		Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0		Estimate SAR Recharge (AF)	0	
Mill Creek Passing Garnet (cfs)	45		Share of Lost Mill Creek Flow	0	Estimate Mill Creek flow (cfs)	45		Estimate Mill Creek Recharge (AF)	66	
Flow in the River Above Alabama	45		Flowing Beyond Alabama	10	Total River Flow (cfs)	0		Total River Recharge (AF)	66	