

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 10/1/2019

Time: 7:00:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	47.8
N2	Total SAR Deliveries	47.8
A1	SAR PH#3 Penstock (calc)	21.4
B1	BVMWC Highline	6.0
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	17.0
G2	North Fork Canal Weir	3.0
H2	Edwards Canal	1.0
W1	Redlands Aqueduct (calc)	20.8
	Other	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	23.8
U3	Total MC Deliveries	23.8
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	23.8

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	66.9
V	Total SWP Deliveries	66.9
J	Northfork Canal	0.0
L	Redlands Aqueduct	0.0
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.0

Reservoir Levels	Feet
Observation at SOD	0.0
Crafton Reservoir Level (21.3)	17.7
Mentone Reservoir Level	22.9

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	9	176,000
Santa Ana River to Mill Creek	SAR-MC	0	0
Santa Ana River	SWP	33	0
Mill Creek	MC	0	106,000
Mill Creek	SWP	0	0
Redlands	SWP	0	0
Loma Linda	SWP	0	0
East Valley	SWP	0	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location throughout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 10/1/2019
Time: 7:00:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	0.0	H	EVWD City Creek	9.0	M	Crafton Unger Lane	0.0	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	56.6	N	BVMWC Boullioun Box	0.0	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	0.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	66.9	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	1.3
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	0.0	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries	66.9
F	Recharge Project	0.0									
G	Total SWP Inflows	66.9									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)		BVMWC Highline		SOD Release Subtotal		Total SAR Inflows					
G2	Northfork Canal Weir	3.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	8.4	A1	SAR PH #3 Penstock (calc)	21.4
H2	Edwards Canal	1.0	D2	Boullioun Box Weir	6.0	E1	Main River Gage (USGS)	12.0	B1	BVMWC Highline	6.0
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0			minus	C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	5.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	8.4
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	6.0	Z1	SOD Release Subtotal	20.4	E1	Main River Gage (USGS)	12.0
W1	Redlands Aqueduct / Sandbox	21.1							D1a	BV Pick-Up gated	<input type="checkbox"/>
Y1	Redlands Sandbox Spill	0.0							A5	Total SAR Inflows	47.8
D1	BVMWC River PU (USGS)	8.4				w	Observation at SOD	0.0			
I1	Redlands Tunnel	0.3	J1	Big Bear Lake Release	1.2	x	SOD Reservoir Elevation (scada)	2151.0			
A1	SAR PH #3 Penstock (calc)	21.4	L1	SCE SAR AVM (SCADA)	33.7	y	Debris Pool Elevation	N/A			
K1	PH3# Penstock (SCADA)	24.4	X1	SAR-MC Spread (Red. Aqueduct)	0.0						

Edison Generation	
SAR PH#1 Generating	<input type="checkbox"/>
SAR PH#3 Generating	<input checked="" type="checkbox"/>

Santa Ana River Deliveries

Greenspot Pipeline		Tailrace Pipeline		SBVWCD Parshall Flume To Basins		Deliveries					
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	3.0	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	1.0	K2	Northfork Parshall Flume	5.0	W1	Redlands Aqueduct / Sandbox	21.1
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	12.0	Y1	Redlands Sandbox Spill	0.0
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	5.0			minus	Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	9.0				B1	BVMWC Highline	6.0
R1	BVMWC Highline to Boullioun	0.0							C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0							I2	Tailrace Pipeline	9.0
T1	Tate Pump Station to Zanja	0.0							L2	SBVWCD Parshall Flume	17.0
C1	Greenspot Pipeline	0.0									minus
									J2	Tailrace Valve to Parshall Flume	0.0
									K2	Northfork Parshall Flume	5.0
									I1	Redlands Tunnel	0.3
									N2	Total SAR Deliveries	47.8

Mill Creek Inflows

Total MC Inflows		Other			
A3	RPU Flow	8.3	E3	M/C #1 Penstock Flow	23.8
B3	M/C #3 Penstock	15.5	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	23.8			

Mill Creek Deliveries

Yucaipa Pipeline		MC #1 Flow (Cooley Hat)		Total MC Deliveries		Other					
J3	Wilson Creek Spreading	0.0	P3	Tate Inflow	15.8	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	22.9
K3	Yucaipa Pipeline	0.0	Q3	East Weir to Mill Creek	0.0	T3	Mill Creek #1 Flow (Cooley Hat)	23.8	R3	Boullioun to BVMWC Highline	0.0
			S3	East Weir to Zanja	8.0	U3	Total MC Deliveries	23.8	V3	Zanja West Weir to CWC Canal	5.1
			T3	MC #1 Flow (Cooley Hat)	23.8				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	Cooley Hat (SCADA)	24.4				Y3	Crafton Reservoir Level (21.3)	17.7

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	0.0
L3	East Weir (MC)	0.0
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0
O3	SBVWCD MC Spreading	0.0

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	9.3	I4	9.3	176,000	I4	3,533.3	176,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	0.0		O4	0.0	
B4	Santa Ana River	SWP	F4	33.3	J4	33.3		J4	15,405.4	
C4	Mill Creek	MC	G4	0.0	K4	0.0	106,000	K4	0.0	106,000
D4	Mill Creek	SWP	H4	0.0	L4	0.0		L4	0.0	
	Redlands	SWP		0.0		0.0			0.0	
	Loma Linda	SWP		0.0		0.0			0.0	
	East Valley	SWP		0.0		0.0			0.0	
SAR Passing Cuttle Weir (cfs)	0		Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0		Estimate SAR Recharge (AF)	0	
Mill Creek Passing Garnet (cfs)	0		Share of Lost Mill Creek Flow	0	Estimate Mill Creek flow (cfs)	0		Estimate Mill Creek Recharge (AF)	0	
Flow in the River Above Alabama	0		Flowing Beyond Alabama	0	Total River Flow (cfs)	0		Total River Recharge (AF)	0	