

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 11/12/2020

Time: 7:00:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	23.5
N2	Total SAR Deliveries	23.5
A1	SAR PH#3 Penstock (calc)	0.0
B1	BVMWC Highline	5.6
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	4.5
G2	North Fork Canal Weir	3.7
H2	Edwards Canal	0.0
W1	Redlands Aqueduct (calc)	9.7
	Other	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	15.9
U3	Total MC Deliveries	15.9
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	15.7
T3	MC #1 Flow (Cooley Hat)	13.9

Reservoir Levels	Feet
Observation at SOD	N/A
Crafton Reservoir Level (21.3)	18.0
Mentone Reservoir Level	20.4

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	10.0
V	Total SWP Deliveries	10.0
J	Northfork Canal	0.0
L	Redlands Aqueduct	4.2
M	Crafton Unger Lane	1.9
T	Newport to BVMWC	0.0

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	306	176,000
Santa Ana River to Mill Creek	SAR-MC	0	0
Santa Ana River	SWP	0	0
Mill Creek	MC	120	106,000
Mill Creek	SWP	0	0
Redlands	SWP	0	0
Loma Linda	SWP	0	0
East Valley	SWP	0	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location throughout the day.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 11/12/2020
Time: 7:00:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	6.1	H	EVWD City Creek	3.9	M	Crafton Unger Lane	1.9	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	0.0	N	BVMWC Boullioun Box	0.0	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	0.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	3.9	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	4.2	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries	10.0
F	Recharge Project	0.0									
G	Total SWP Inflows	10.0									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)		BVMWC Highline		SOD Release Subtotal		Total SAR Inflows					
G2	Northfork Canal Weir	3.7	A2	Newport	0.0	D1	BVMWC River PU (USGS)	17.4	A1	SAR PH #3 Penstock (calc)	0.0
H2	Edwards Canal	0.0	D2	Boullioun Box Weir	5.6	E1	Main River Gage (USGS)	0.5	B1	BVMWC Highline	5.6
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0		minus		C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	4.0	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	5.1	D1	BVMWC River PU (USGS)	17.4
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	BVMWC Highline	5.6	Z1	SOD Release Subtotal	12.8	E1	Main River Gage (USGS)	0.5
W1	Redlands Aqueduct / Sandbox	9.8							D1a	BV Pick-Up gated	☐
Y1	Redlands Sandbox Spill	0.2							A5	Total SAR Inflows	23.5
D1	BVMWC River PU (USGS)	17.4				w	Observation at SOD	N/A			
I1	Redlands Tunnel	0.3	J1	Big Bear Lake Release	1.1	x	SOD Reservoir Elevation (scada)	2157.4			
A1	SAR PH #3 Penstock (calc)	0.0	L1	SCE SAR AVM (SCADA)	0.0	y	Debris Pool Elevation	N/A			
K1	PH#3 Penstock (SCADA)	0.0	X1	SAR-MC Spread (Red. Aqueduct)	0.0						

Edison Generation	
SAR PH#1 Generating	☐
SAR PH#3 Generating	☐

Santa Ana River Deliveries

Greenspot Pipeline		Tailrace Pipeline		SBVWCD Parshall Flume To Basins		Deliveries					
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	3.7	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.0	K2	Northfork Parshall Flume	4.0	W1	Redlands Aqueduct / Sandbox	9.8
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	0.5	Y1	Redlands Sandbox Spill	0.2
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	4.0		minus		Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	7.7		Sedimentation Basin Recharge	0.0	B1	BVMWC Highline	5.6
R1	BVMWC Highline to Boullioun	0.0				L2	SBVWCD Parshall Flume	4.5	C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0					Parshall Flume (SCADA)	5.5	I2	Tailrace Pipeline	7.7
T1	Tate Pump Station to Zanja	0.0							L2	SBVWCD Parshall Flume	4.5
C1	Greenspot Pipeline	0.0								minus	
									J2	Tailrace Valve to Parshall Flume	0.0
									K2	Northfork Parshall Flume	4.0
									I1	Redlands Tunnel	0.3
									N2	Total SAR Deliveries	23.5

Mill Creek Inflows

Total MC Inflows		Other			
A3	RPU Flow	13.9	E3	M/C #1 Penstock Flow	13.9
B3	M/C #3 Penstock	0.0	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	2.0	G3	Observation at Garnet	0.0
D3	Total MC Inflows	15.9			

Mill Creek Deliveries

Yucaipa Pipeline		MC #1 Flow (Cooley Hat)		Total MC Deliveries		Other					
J3	Wilson Creek Spreading	0.0	P3	Tate Inflow	0.0	C3	SBVWCD Mill Creek Diversion	2.0	H3	Mentone Reservoir Level	20.4
K3	Yucaipa Pipeline	0.0	Q3	East Weir to Mill Creek	13.7	T3	Mill Creek #1 Flow (Cooley Hat)	13.9	R3	Boullioun to BVMWC Highline	0.0
			S3	East Weir to Zanja	0.2	U3	Total MC Deliveries	15.9	V3	Zanja West Weir to CWC Canal	2.0
			T3	MC #1 Flow (Cooley Hat)	13.9				W3	Mill Creek PH #2,3 Afterbay Spill	0.3
			N3	Cooley Hat (SCADA)	18.7				Y3	Crafton Reservoir Level (21.3)	18.0

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	2.0
L3	East Weir (MC)	13.7
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0
O3	SBVWCD MC Spreading	15.7

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	16.7	I4	306.4	176,000	I4	14,248.8	176,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	0.0		O4	1,612.0	
B4	Santa Ana River	SWP	F4	0.0	J4	0.0		J4	0.0	
C4	Mill Creek	MC	G4	64.3	K4	119.5	106,000	K4	4,308.7	106,000
D4	Mill Creek	SWP	H4	0.0	L4	0.0		L4	0.0	
	Redlands	SWP		0.0		0.0			0.0	
	Loma Linda	SWP		0.0		0.0			0.0	
	East Valley	SWP		0.0		0.0			0.0	
SAR Passing Cuttle Weir (cfs)	0		Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0		Estimate SAR Recharge (AF)	0	
Mill Creek Passing Garnet (cfs)	0		Share of Lost Mill Creek Flow	0	Estimate Mill Creek flow (cfs)	0		Estimate Mill Creek Recharge (AF)	0	
Flow in the River Above Alabama	0		Flowing Beyond Alabama	0	Total River Flow (cfs)	0		Total River Recharge (AF)	0	