

# Santa Ana River - Mill Creek Cooperative Water Project

## Daily Flow Report Summary

Date: 9/28/2020

Time: 7:00:00 AM

Santa Ana River		Flow Rate (cfs)
<b>A5</b>	<b>Total SAR Inflows</b>	23.6
<b>N2</b>	<b>Total SAR Deliveries</b>	23.6
A1	SAR PH#3 Penstock (calc)	0.0
B1	BVMWC Highline	5.7
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	4.2
G2	North Fork Canal Weir	5.0
H2	Edwards Canal	0.9
W1	Redlands Aqueduct (calc)	7.8
	Other	0.0

Mill Creek		Flow Rate (cfs)
<b>D3</b>	<b>Total MC Inflows</b>	11.2
<b>U3</b>	<b>Total MC Deliveries</b>	11.2
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	11.2

State Water Project		Flow Rate (cfs)
<b>G</b>	<b>Total SWP Inflows</b>	11.2
<b>V</b>	<b>Total SWP Deliveries</b>	11.2
J	Northfork Canal	0.0
L	Redlands Aqueduct	4.2
M	Crafton Unger Lane	3.1
T	Newport to BVMWC	0.0

Reservoir Levels	Feet
Observation at SOD	2155.4
Crafton Reservoir Level (21.3)	11.8
Mentone Reservoir Level	20.2

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	0

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	16,381	176,000
Santa Ana River to Mill Creek	SAR-MC	1,974	0
Santa Ana River	SWP	3,890	0
Mill Creek	MC	5,373	106,000
Mill Creek	SWP	0	0
Redlands	SWP	0	0
Loma Linda	SWP	0	0
East Valley	SWP	0	0

Notes:

# Santa Ana River - Mill Creek Cooperative Water Project

## Daily Flow Report

Date: 9/28/2020  
Time: 7:00:00 AM

### State Water Project

Inflows		Deliveries									
A	BBMWD In-lieu	7.3	H	EVWDD City Creek	3.9	M	Crafton Unger Lane	3.1	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	0.0	N	BVMWC Boullioun Box	0.0	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	0.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	3.9	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	4.2	R	Tate Treatment Plant	0.0	V	<b>Total SWP Deliveries</b>	<b>11.2</b>
F	Recharge Project	0.0									
G	<b>Total SWP Inflows</b>	<b>11.2</b>									

### Santa Ana River Inflows

SAR PH #3 Penstock (calc)		BVMWC Highline		SOD Release Subtotal		Total SAR Inflows					
G2	Northfork Canal Weir	5.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	17.4	A1	SAR PH #3 Penstock (calc)	0.0
H2	Edwards Canal	0.9	D2	Boullioun Box Weir	5.7	E1	Main River Gage (USGS)	0.5	B1	BVMWC Highline	5.7
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullioun Box to Zanja	0.0				C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	3.7	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	4.6	D1	BVMWC River PU (USGS)	17.4
V1	PH#3 Afterbay SpillLoss to SAR	0.0	B1	<b>BVMWC Highline</b>	<b>5.7</b>	Z1	<b>SOD Release Subtotal</b>	<b>13.3</b>	E1	Main River Gage (USGS)	0.5
W1	Redlands Aqueduct / Sandbox	7.8							D1a	BV Pick-Up gated	<input type="checkbox"/>
Y1	Redlands Sandbox Spill	0.2				w	Observation at SOD	2155.4	A5	<b>Total SAR Inflows</b>	<b>23.6</b>
	<b>minus</b>					x	SOD Reservoir Elevation (scada)	2155.6			
D1	BVMWC River PU (USGS)	17.4				y	Debris Pool Elevation	N/A			
I1	Redlands Tunnel	0.2									
A1	<b>SAR PH #3 Penstock (calc)</b>	<b>0.0</b>									
K1	<b>PH3# Penstock (SCADA)</b>	<b>N/A</b>									

### Santa Ana River Deliveries

Greenspot Pipeline		Tailrace Pipeline		SBVWCD Parshall Flume To Basins		Deliveries					
M1	SBCFCD Grove	0.0	G2	Northfork Canal Weir	5.0	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.9	K2	Northfork Parshall Flume	3.7	W1	Redlands Aqueduct / Sandbox	7.8
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	0.5	Y1	Redlands Sandbox Spill	0.2
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	3.7		<b>minus</b>		Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	<b>Tailrace Pipeline</b>	<b>9.6</b>		Sedimentation Basin Recharge	0.0	B1	BVMWC Highline	5.7
R1	BVMWC Highline to Boullioun	0.0				L2	<b>SBVWCD Parshall Flume</b>	<b>4.2</b>	C1	Greenspot Pipeline	0.0
S1	Crafton WC Boullioun	0.0					<b>Parshall Flume (SCADA)</b>	<b>4.6</b>	I2	<b>Tailrace Pipeline</b>	<b>9.6</b>
T1	Tate Pump Station to Zanja	0.0							L2	SBVWCD Parshall Flume	4.2
C1	<b>Greenspot Pipeline</b>	<b>0.0</b>								<b>minus</b>	
									J2	Tailrace Valve to Parshall Flume	0.0
									K2	Northfork Parshall Flume	3.7
									I1	Redlands Tunnel	0.2
									N2	<b>Total SAR Deliveries</b>	<b>23.6</b>

### Mill Creek Inflows

Total MC Inflows		Other			
A3	RPU Flow	11.2	E3	M/C #1 Penstock Flow	11.2
B3	M/C #3 Penstock	0.0	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	0.0
D3	<b>Total MC Inflows</b>	<b>11.2</b>			

### Mill Creek Deliveries

Yucaipa Pipeline		MC #1 Flow (Cooley Hat)		Total MC Deliveries		Other					
J3	Wilson Creek Spreading	0.0	P3	Tate Inflow	10.0	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	20.2
K3	<b>Yucaipa Pipeline</b>	<b>0.0</b>	Q3	East Weir to Mill Creek	0.0	T3	<b>Mill Creek #1 Flow (Cooley Hat)</b>	<b>11.2</b>	R3	Boullioun to BVMWC Highline	0.0
			S3	East Weir to Zanja	1.2	U3	<b>Total MC Deliveries</b>	<b>11.2</b>	V3	Zanja West Weir to CWC Canal	2.6
			T3	<b>MC #1 Flow (Cooley Hat)</b>	<b>11.2</b>				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	<b>Cooley Hat (SCADA)</b>	<b>15.6</b>				Y3	Crafton Reservoir Level (21.3)	11.8

### SBVWCD Recharge

Location	Type	Previous Day (AF)		WY To Date (AF)	Target	Calendar Year To Date (AF)		Target	
A4	Santa Ana River	E4	23.8	I4	16,381.1		J4	13,920.1	176,000
M4	Santa Ana Rvr to Mill Creek	N4	0.0	O4	1,973.5		O4	0.0	
B4	Santa Ana River	F4	0.0	J4	3,890.4		J4	0.0	
C4	Mill Creek	G4	0.0	K4	5,373.1	106,000	K4	4,189.2	106,000
D4	Mill Creek	H4	0.0	L4	0.0		L4	0.0	
	Redlands		0.0		0.0			0.0	
	Loma Linda		0.0		0.0			0.0	
	East Valley		0.0		0.0			0.0	

SAR Passing Cuttle Weir (cfs)	0	Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0	Estimate SAR Recharge (AF)	0
Mill Creek Passing Garnet (cfs)	0	Share of Lost Mill Creek Flow	0	Estimate Mill Creek flow (cfs)	0	Estimate Mill Creek Recharge (AF)	0
Flow in the River Above Alabama	0	Flowing Beyond Alabama	0	Total River Flow (cfs)	0	Total River Recharge (AF)	0