

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 6/4/2021
 Time: 7:00:00 AM

| Santa Ana River | | Flow Rate (cfs) |
|-----------------|-----------------------------|-----------------|
| A5 | Total SAR Inflows | 17.0 |
| N2 | Total SAR Deliveries | 17.0 |
| A1 | SAR PH#3 Penstock (calc) | 4.9 |
| B1 | BVMWC Highline | 4.7 |
| C1 | Greenspot Pipeline | 0.0 |
| L2 | SBVWCD Parshall Flume | 0.2 |
| G2 | North Fork Canal Weir | 0.0 |
| H2 | Edwards Canal | 1.0 |
| W1 | Redlands Aqueduct (calc) | 11.1 |
| | Other | 0.0 |

| Mill Creek | | Flow Rate (cfs) |
|------------|----------------------------|-----------------|
| D3 | Total MC Inflows | 12.5 |
| U3 | Total MC Deliveries | 12.5 |
| K3 | Yucaipa Pipeline | 0.0 |
| O3 | SBVWCD Spreading | 0.0 |
| T3 | MC #1 Flow (Cooley Hat) | 12.5 |

| State Water Project | | Flow Rate (cfs) |
|---------------------|-----------------------------|-----------------|
| G | Total SWP Inflows | 3.1 |
| V | Total SWP Deliveries | 3.1 |
| J | Northfork Canal | 0.0 |
| L | Redlands Aqueduct | 0.0 |
| M | Crafton Unger Lane | 0.0 |
| T | Newport to BVMWC | 0.0 |

| Reservoir Levels | Feet |
|--------------------------------|--------|
| Observation at SOD | 2139.1 |
| Crafton Reservoir Level (21.3) | 17.9 |
| Mentone Reservoir Level | 21.7 |

| River Recharge | AF |
|-------------------------------------|----|
| Estimate SAR Recharge (AF) | 0 |
| Estimate Mill Creek Recharge (AF) | 0 |
| Estimated Total River Recharge (AF) | 0 |

| Location | Type | WY to Date (AF) | Target |
|-------------------------------|--------|-----------------|---------|
| Santa Ana River | SAR | 3,881 | 176,000 |
| Santa Ana River to Mill Creek | SAR-MC | 458 | 0 |
| Santa Ana River | SWP | 0 | 0 |
| Mill Creek | MC | 1,997 | 106,000 |
| Mill Creek | SWP | 0 | 0 |
| Plunge Creek | PLC | 107 | 0 |

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning, and not necessarily what is at that location. As of 7:00 A.M on 6/1/2021 EVWD / North Fork has given up diversions of SAR water to BVW and is receiving in-lieu water at their surface water plant until further notice.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 6/4/2021
Time: 7:00:00 AM

| State Water Project | | | | | | | | | | | |
|---------------------|--------------------------------|------------|---|-----------------------|-----|---|----------------------|-----|---|-----------------------------|------------|
| Inflows | | Deliveries | | | | | | | | | |
| A | BBMWD In-lieu | 3.1 | H | EVWD City Creek | 3.1 | M | Crafton Unger Lane | 0.0 | S | SBCFCD Grove | 0.0 |
| B | Muni test at Greenspot Station | 0.0 | I | Santa Ana Low Turnout | 0.0 | N | BVMWC Boullioun Box | 0.0 | T | Newport for BVMWC | 0.0 |
| C | Exchange Water | 0.0 | J | Northfork Canal | 0.0 | P | SARC West | 0.0 | U | M/C spreading at Zanja Tate | 0.0 |
| D | Purchased Water | 0.0 | K | Edwards Canal | 0.0 | Q | Zanja | 0.0 | W | Tres Lagos | 0.0 |
| E | Redlands Aqueduct Leakage | 0.0 | L | Redlands Aqueduct | 0.0 | R | Tate Treatment Plant | 0.0 | V | Total SWP Deliveries | 3.1 |
| F | Recharge Project | 0.0 | | | | | | | | | |
| G | Total SWP Inflows | 3.1 | | | | | | | | | |

| Santa Ana River Inflows | | | | | | | | | | | |
|---------------------------|----------------------------------|----------------|-------|-------------------------------|------------|-------------------|---------------------------------|------------|---------------------|-------------------------------------|--------------------------|
| SAR PH #3 Penstock (calc) | | BVMWC Highline | | SOD Release Subtotal | | Total SAR Inflows | | | | | |
| G2 | Northfork Canal Weir | 0.0 | A2 | Newport | 0.0 | D1 | BVMWC River PU (USGS) | 7.2 | A1 | SAR PH #3 Penstock (calc) | 4.9 |
| H2 | Edwards Canal | 1.0 | D2 | Boullioun Box Weir | 4.7 | E1 | Main River Gage (USGS) | 0.2 | B1 | BVMWC Highline | 4.7 |
| J2 | Tailrace Valve to Parshall Flume | 0.0 | E2 | Boullioun Box to Zanja | 0.0 | minus | | C1 | Greenspot Pipeline | 0.0 | |
| K2 | Northfork Parshall Flume | 0.0 | F2 | SBVWCD Mill Creek Spreading | 0.0 | F1 | Greenspot Spill | 1.5 | D1 | BVMWC River PU (USGS) | 7.2 |
| V1 | PH#3 Afterbay SpillLoss to SAR | 0.0 | B1 | BVMWC Highline | 4.7 | Z1 | SOD Release Subtotal | 5.9 | E1 | Main River Gage (USGS) | 0.2 |
| W1 | Redlands Aqueduct / Sandbox | 11.4 | Other | | | w | Observation at SOD | 2139.1 | D1a | BV Pick-Up gated | <input type="checkbox"/> |
| Y1 | Redlands Sandbox Spill | 0.0 | J1 | Big Bear Lake Release | 1.1 | x | SOD Reservoir Elevation (scada) | N/A | A5 | Total SAR Inflows | 17.0 |
| | | | L1 | SCE SAR AVM (SCADA) | 0.0 | y | Debris Pool Elevation | N/A | Edison Generation | | |
| D1 | BVMWC River PU (USGS) | 7.2 | X1 | SAR-MC Spread (Red. Aqueduct) | 0.0 | | | | SAR PH#1 Generating | <input type="checkbox"/> | |
| I1 | Redlands Tunnel | 0.3 | | | | | | | SAR PH#3 Generating | <input checked="" type="checkbox"/> | |
| A1 | SAR PH #3 Penstock (calc) | 4.9 | | | | | | | | | |
| K1 | PH3# Penstock (SCADA) | 5.7 | | | | | | | | | |

| Santa Ana River Deliveries | | | | | | | | | | | |
|----------------------------|-----------------------------|-------------------|------------|----------------------------------|------------|------------------------------|----------------------------------|------------|----------------------|----------------------------------|-------------|
| Greenspot Pipeline | | Tailrace Pipeline | | SBVWCD Parshall Flume To Basins | | Deliveries | | | | | |
| M1 | SBCFCD Grove | 0.0 | G2 | Northfork Canal Weir | 0.0 | J2 | Tailrace Valve to Parshall Flume | 0.0 | V1 | SAR PH #3 Afterbay Spill | 0.0 |
| N1 | BVMWC Highline | 0.0 | H2 | Edwards Canal | 1.0 | K2 | Northfork Parshall Flume | 0.0 | W1 | Redlands Aqueduct / Sandbox | 11.4 |
| O1 | Newport for BVMWC | 0.0 | J2 | Tailrace Valve to Parshall Flume | 0.0 | H1 | SBVWCD Diversion | 0.2 | Y1 | Redlands Sandbox Spill | 0.0 |
| P1 | SBVWCD Mill Creek Spreading | 0.0 | K2 | Northfork Parshall Flume | 0.0 | minus | | Z2 | Cuttle Weir To River | 0.0 | |
| Q1 | Crafton WC Unger Lane | 0.0 | I2 | Tailrace Pipeline | 1.0 | Sedimentation Basin Recharge | 0.0 | B1 | BVMWC Highline | 4.7 | |
| R1 | BVMWC Highline to Boullioun | 0.0 | Irrigation | | | L2 | SBVWCD Parshall Flume | 0.2 | C1 | Greenspot Pipeline | 0.0 |
| S1 | Crafton WC Boullioun | 0.0 | D2 | Boullioun Box Weir | 4.7 | Parshall Flume (SCADA) | | 0.0 | I2 | Tailrace Pipeline | 1.0 |
| T1 | Tate Pump Station to Zanja | 0.0 | N | BVMWC Boullioun Box | 0.0 | | | | L2 | SBVWCD Parshall Flume | 0.2 |
| C1 | Greenspot Pipeline | 0.0 | minus | | | | | | Total SAR Deliveries | | |
| | | | B2 | Gay Overflow | 2.5 | | | | J2 | Tailrace Valve to Parshall Flume | 0.0 |
| | | | C2 | Irrigation | 2.2 | | | | K2 | Northfork Parshall Flume | 0.0 |
| | | | | | | | | | I1 | Redlands Tunnel | 0.3 |
| | | | | | | | | | N2 | Total SAR Deliveries | 17.0 |

| Mill Creek Inflows | | | | | |
|--------------------|-----------------------------|-------------|----|----------------------------------|------|
| Total MC Inflows | | Other | | | |
| A3 | RPU Flow | 5.9 | E3 | M/C #1 Penstock Flow | 12.5 |
| B3 | M/C #3 Penstock | 6.6 | F3 | Stream Parshall Flume to Yucaipa | 0.0 |
| C3 | SBVWCD Mill Creek Diversion | 0.0 | G3 | Observation at Garnet | 0.0 |
| D3 | Total MC Inflows | 12.5 | | | |

| Mill Creek Deliveries | | | | | | | | | | | |
|-----------------------|-------------------------------|-------------------------|----|--------------------------------|-------------|-------|---------------------------------|-------------|----|-----------------------------------|------|
| Yucaipa Pipeline | | MC #1 Flow (Cooley Hat) | | Total MC Deliveries | | Other | | | | | |
| | Yucaipa Regional Park | 0.0 | P3 | Tate Inflow | 9.1 | C3 | SBVWCD Mill Creek Diversion | 0.0 | H3 | Mentone Reservoir Level | 21.7 |
| J3 | Wilson Creek Spreading | 0.0 | Q3 | East Weir to Mill Creek | 0.0 | T3 | Mill Creek #1 Flow (Cooley Hat) | 12.5 | R3 | Boullioun to BVMWC Highline | 0.0 |
| K3 | Yucaipa Pipeline | 0.0 | S3 | East Weir to Zanja | 3.4 | U3 | Total MC Deliveries | 12.5 | V3 | Zanja West Weir to CWC Canal | 1.2 |
| | | | T3 | MC #1 Flow (Cooley Hat) | 12.5 | | | | W3 | Mill Creek PH #2,3 Afterbay Spill | |
| | | | N3 | Cooley Hat (SCADA) | 16.1 | | | | Y3 | Crafton Reservoir Level (21.3) | 17.9 |
| SBVWCD MC Spreading | | | | | | | | | | | |
| C3 | SBVWCD Mill Creek Diversion | 0.0 | | | | | | | | | |
| L3 | East Weir (MC) | 0.0 | | | | | | | | | |
| M3 | BVHL (SAR) | 0.0 | | | | | | | | | |
| X1 | SAR-MC Spread (Red. Aqueduct) | 0.0 | | | | | | | | | |
| O3 | SBVWCD MC Spreading | 0.0 | | | | | | | | | |

| SBVWCD Recharge | | | | | | | | | | | |
|---------------------------------|-----------------------------|--------|-------------------------------|-----|-----------------|--------------------------------|---------|----------------------------|-----------------------------------|---------|---|
| Location | | Type | Previous Day (AF) | | WY To Date (AF) | | Target | Calendar Year To Date (AF) | | Target | |
| A4 | Santa Ana River | SAR | E4 | 0.4 | I4 | 3,881.4 | 176,000 | I4 | 3,157.0 | 176,000 | |
| M4 | Santa Ana Rvr to Mill Creek | SAR-MC | N4 | 0.0 | O4 | 458.1 | | O4 | 393.1 | | |
| B4 | Santa Ana River | SWP | F4 | 0.0 | J4 | 0.0 | | J4 | 0.0 | | |
| C4 | Mill Creek | MC | G4 | 0.0 | K4 | 1,996.7 | 106,000 | K4 | 1,224.8 | 106,000 | |
| D4 | Mill Creek | SWP | H4 | 0.0 | L4 | 0.0 | | L4 | 0.0 | | |
| | Plunge Creek | PLC | | 0.0 | | 106.5 | | | 106.5 | | |
| SAR Passing Cuttle Weir (cfs) | | 0 | Share of Lost SAR Flow | | 0 | Estimate SAR flow (cfs) | | 0 | Estimate SAR Recharge (AF) | | 0 |
| Mill Creek Passing Garnet (cfs) | | 0 | Share of Lost Mill Creek Flow | | 0 | Estimate Mill Creek flow (cfs) | | 0 | Estimate Mill Creek Recharge (AF) | | 0 |
| Flow in the River Above Alabama | | 0 | Flowing Beyond Alabama | | 0 | Total River Flow (cfs) | | 0 | Total River Recharge (AF) | | 0 |