

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 9/27/2023

Time: 7:00:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	94.3
N2	Total SAR Deliveries	94.3
A1	SAR PH#3 Penstock (calc)	0.0
B1	BVMWC Highline	0.0
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	92.0
G2	North Fork Canal Weir	0.0
H2	Edwards Canal	0.0
W1	Redlands Aqueduct (calc)	2.3
	Other	0.0

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	68.7
V	Total SWP Deliveries	68.7
J	Northfork Canal	0.0
L	Redlands Aqueduct	20.0
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	13.6
U3	Total MC Deliveries	13.6
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	13.6

Reservoir Levels	Feet
Observation at SOD	2180.2
Crafton Reservoir Level (21.3)	14.6
Mentone Reservoir Level	16.7

River Recharge	AF
Estimate SAR Recharge (AF)	0
Estimate Mill Creek Recharge (AF)	36
Estimated Total River Recharge (AF)	36

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	46,951	176,000
Santa Ana River to Mill Creek	SAR-MC	1,622	0
Santa Ana River to Mill Creek	SWP	811	0
Santa Ana River	SWP	1,353	0
Mill Creek	MC	16,631	106,000
Mill Creek	SWP	2,664	0
Plunge Creek	PLC	2,723	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 9/27/2023
Time: 7:00:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	0.0	H	EVWD City Creek	8.6	M	Crafton Unger Lane	0.0	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	35.3	N	BVMWC Boullion Box	4.8	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	0.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	0.0
D	Purchased Water	25.6	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	20.0	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries 68.7	
F	Recharge Project	43.1									
G	Total SWP Inflows	68.7									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	0.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	13.0	A1	SAR PH #3 Penstock (calc)	0.0
H2	Edwards Canal	0.0	D2	Boullion Box Weir	0.0	E1	Main River Gage (USGS)	81.3	B1	BVMWC Highline	0.0
J2	Tailrace Valve to Parshall Flume	0.0	E2	Boullion Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	10.7	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	13.0
V1	PH#3 Afterbay Spill/Loss to SAR	0.0	B1	BVMWC Highline	0.0	Z1	SOD Release Subtotal	94.3	E1	Main River Gage (USGS)	81.3
W1	Redlands Aqueduct / Sandbox	3.5							D1a	BV Pick-Up gated	0.0
Y1	Redlands Sandbox Spill	0.0	Other						A5	Total SAR Inflows	94.3
Minus			J1	Big Bear Lake Release	1.2	W	Observation at SOD	2180.2	Edison Generation		
D1	BVMWC River PU (USGS)	13.0	L1	SCE SAR AVM (SCADA)	0.0	X	SOD Reservoir Elevation (scada)	2180.2	SAR PH#1 Generating		
I1	Redlands Tunnel	1.2	X1	SAR-MC Spread (Red. Aqueduct)	0.0	Y	Debris Pool Elevation	N/A	SAR PH#3 Generating		
A1	SAR PH #3 Penstock (calc)	0.0									
K1	PH3# Penstock (SCADA)	0.0									

Santa Ana River Deliveries

Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall Flume To Basins			Deliveries		
M1	Redlands sand box	0.0	G2	Northfork Canal Weir	0.0	J2	Tailrace Valve to Parshall Flume	0.0	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.0	K2	Northfork Parshall Flume	10.7	W1	Redlands Aqueduct / Sandbox	3.5
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	0.0	H1	SBVWCD Diversion	81.3	Y1	Redlands Sandbox Spill	0.0
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	10.7				Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	10.7	Sedimentation Basin Recharge			B1	BVMWC Highline	0.0
R1	BVMWC Highline to Boullion	0.0	Irrigation			L2	SBVWCD Parshall Flume	92.0	C1	Greenspot Pipeline	0.0
S1	Tres Lagos	0.0	D2	Boullion Box Weir	0.0	Parshall Flume (SCADA)			I2	Tailrace Pipeline	10.7
T1	Tate Pump Station to Zanja	0.0	R1	BVMWC Highline to Boullion	0.0				L2	SBVWCD Parshall Flume	92.0
C1	Greenspot Pipeline	0.0	N	BVMWC Boullion Box	4.8				L2	Sedimentation Recharge	0.0
			minus						minus		
			B2	Gay Overflow	2.1				J2	Tailrace Valve to Parshall Flume	0.0
			C2	Irrigation	2.7				K2	Northfork Parshall Flume	10.7
									I1	Redlands Tunnel	1.2
									N2	Total SAR Deliveries	94.3

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	0.0	E3	M/C #1 Penstock Flow	13.6
B3	M/C #3 Penstock	13.6	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	28.0
D3	Total MC Inflows	13.6			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other		
H3	Yucaipa Regional Park	0.0	P3	Tate Inflow	0.0	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	16.7
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	0.6	T3	Mill Creek #1 Flow (Cooley Hat)	13.6	R3	Boullion to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	13.0	U3	Total MC Deliveries	13.6	V3	Zanja West Weir to CWC Canal	2.0
			T3	MC #1 Flow (Cooley Hat)	13.6				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	Cooley Hat (SCADA)	13.5				Y3	Crafton Reservoir Level (21.3)	14.6
SBVWCD MC Spreading											
C3	SBVWCD Mill Creek Diversion	0.0									
L3	East Weir (MC)	0.0									
M3	BVHL (SAR)	0.0									
X1	SAR-MC Spread (Red. Aqueduct)	0.0									
O3	SBVWCD MC Spreading	0.0									

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	198.3	I4	46,950.9	176,000	I4	46,463.3	176,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	1,621.9		O4	1,438.3	
	Santa Ana Rvr to Mill Creek	SWP		15.9		811.4			811.4	
B4	Santa Ana River	SWP	F4	71.0	J4	1,352.8		J4	1,352.8	
C4	Mill Creek	MC	G4	0.0	K4	16,630.8	106,000	K4	16,006.0	106,000
D4	Mill Creek	SWP	H4	0.0	L4	2,663.9		L4	2,663.9	
	Plunge Creek	PLC		1.8		2,723.3			2,601.8	
SAR Passing Cuttle Weir (cfs)			Share of Lost SAR Flow		Estimate SAR flow (cfs)		0	Estimate SAR Recharge (AF)		0
Mill Creek Passing Garnet (cfs)			Share of Lost Mill Creek Flow		Estimate Mill Creek flow (cfs)		18	Estimate Mill Creek Recharge (AF)		36
Flow in the River Above Alabama			Flowing Beyond Alabama		Total River Flow (cfs)		18	Total River Recharge (AF)		36